

Newark Works  
Castle Road  
Port Glasgow  
Renfrewshire, PA14 5NG  
T. +44 (0) 1475 742300  
E. [info@fergusonmarine.com](mailto:info@fergusonmarine.com)  
[www.fergusonmarine.com](http://www.fergusonmarine.com)

Edward Mountain  
Convenor  
Net Zero, Energy & Transport Committee  
Scottish Parliament  
EH99 1SP

15<sup>th</sup> September 2025

Dear Mr Mountain,

## **MV Glen Rosa Quarterly Progress Update**

### **Executive Summary**

Following our previous correspondence, Ferguson Marine has consistently reviewed and refined the MV Glen Rosa programme schedule. These refinements have strengthened our confidence in the delivery timeline and allowed for better alignment of resources with critical path activities.

### **Key Activities**

From June to August, we achieved significant structural and mechanical milestones such as removing the funnels, installing the exhaust system, and completing the first of two dry dock operations at Dales Marine. The planned scope for the dry dock was fully completed, and we took the opportunity to inspect the underwater hull and fittings. This inspection revealed some rust in the starboard stern tube, which the propeller shaft passes through. We will carry remediation work on the stern tube during the second dry dock in April 2026. Additionally, preliminary wiring works for the Mezzanine Deck were finalised, and initial inspections of the Sea Water system and shaft alignment were completed.

Looking ahead to September through November, the team will focus on interior outfitting, LNG system installation and commissioning activities, as well as galley equipment installation and commissioning. Certification preparations will intensify in October.

### **MV Glen Sannox – Warranty Support**

FMPG continues to provide support for warranty claims as they arise, ensuring resolution with minimal operational disruption. Costs for these are currently as anticipated.

**Conclusion**

We remain fully committed to delivering MV Glen Rosa to the highest standards and continue to anticipate delivery in Q2 2026, and within previously advised outturn cost/risk allowances. We will keep Parliament informed through our quarterly reports.

Yours sincerely

Graeme Thomson  
CEO